

Daily Pile Driving Report

Harbor Point Marina, Dock C

Contractor: Ground Truth Demo Co. · Replacement of Dock C at Harbor Point Marina: 600 ft steel-pipe main pier with timber finger piers. Local site grid, feet.

REPORT DATE

2026-09-30

Wednesday, September 30, 2026

Day boundaries: America/New_York (EDT)

SUMMARY

PILES DRIVEN	RE-DRIVEN (REWORK)	REFUSALS	PASSED QC	FLAGGED	AWAITING QC
8	1	0	4	4	1

QC tiles count every attempt recorded that day (9: 8 installs and 1 re-drive).

Project to date: 238 of 300 piles installed (79.3%); 174 approved, 27 pending QC, 23 flagged, 14 in rework, 62 still planned. Open rework orders: 14, 2 overdue. Status figures are a snapshot at Oct 5, 2026 1:27 PM.

PRODUCTION BY CREW AND RIG

CREW	RIG	OPERATOR	PILES	RE-DRIVEN	REFUSAL	FLAGGED	FIRST / LAST
Marine Crew 1	Barge R-101 / D-30	Jake Dolan	6	1	0	4	8:17 AM - 11:35 AM
Marine Crew 2	Barge R-102 / D-12	Luis Ortega	2	0	0	0	7:50 AM - 8:18 AM

PILES DRIVEN (9)

PILE	TYPE	ATTEMPT	TIME	CREW	TIP EL. FT	FINAL SET BL/IN	QC OUTCOME
B70-C	Timber Class B	Install	7:50 AM	Marine Crew 2	-38.90	12.50	PASSED
B36-A	16" steel pipe	Install	8:17 AM	Marine Crew 1	-47.20	9.17	FLAGGED
B71-A	Timber Class B	Install	8:18 AM	Marine Crew 2	-39.90	12.50	PASSED
B36-B	16" steel pipe	Install	8:50 AM	Marine Crew 1	-44.50	9.50	FLAGGED
B30-A	16" steel pipe	Rework	9:10 AM	Marine Crew 1	-54.00	12.14	AWAITING QC
B36-C	16" steel pipe	Install	9:36 AM	Marine Crew 1	-45.30	9.42	FLAGGED
B36-D	16" steel pipe	Install	10:21 AM	Marine Crew 1	-48.20	10.42	FLAGGED
B37-A	16" steel pipe	Install	10:53 AM	Marine Crew 1	-54.90	10.87	PASSED
B37-B	16" steel pipe	Install	11:35 AM	Marine Crew 1	-53.60	17.25	PASSED

NEW FLAGS AND REASONS

4 QC flags raised on this date

PILE	CREW	REASON
B36-A	Marine Crew 1	Tip at or below design tip elevation: recorded 7.3, required ≤ 0 ft
B36-B	Marine Crew 1	Tip at or below design tip elevation: recorded 9, required ≤ 0 ft
B36-C	Marine Crew 1	Tip at or below design tip elevation: recorded 8.2, required ≤ 0 ft
B36-D	Marine Crew 1	Tip at or below design tip elevation: recorded 6.3, required ≤ 0 ft

REWORK OPENED AND CLOSED

OPENED ON THIS DATE (3)

PILE	REMEDIATION	CREW	DUE
B35-A	Re-strike after set-up	Marine Crew 1	2026-10-07
B35-B	Re-strike after set-up	Marine Crew 1	2026-10-08
B35-D	Re-strike after set-up	Marine Crew 1	2026-10-05

COMPLETED ON THIS DATE (1)

PILE	REMEDIATION	CREW	DUE
B30-A	Re-strike after set-up	Marine Crew 1	2026-09-30

WEATHER AND SITE NOTES

WEATHER, TIDE AND WATER CONDITIONS

DELAYS, OBSTRUCTIONS, EQUIPMENT, VISITORS AND OTHER NOTES

SIGNATURES

Superintendent / pile foreman

Inspector

Engineer of record

Printed name

Date

Printed name

Date

Printed name

Date